



STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION  
**AVIATION GRANT PROGRAM**  
**PROJECT MONITORING STATUS REPORT**

725-040-30  
AVIATION  
11/17

**INSTRUCTIONS:** Airport Sponsor (AGENCY) or designated representative to complete this form.

**Note:** The Airport Sponsor may supplement this form with their own normal project progress report or FAA Progress Report documents

<b>AIRPORT NAME</b> City of Avon Park	<b>DATES OF REPORT PERIOD</b> From 12/01/2022 To 02/28/2023	<b>FDOT FINANCIAL PROJECT NO.</b> 448711-1-94-01
<b>PROJECT DESCRIPTION</b> Avon Park Executive Airport Apron Rehabilitation and Expansion		
<b>INVOICE ATTACHED:</b> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>	<b>FAA PROGRESS REPORT ATTACHED:</b> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	<b>OTHER PROGRESS REPORT ATTACHED:</b> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input checked="" type="checkbox"/>
<b>PHOTOS ATTACHED:</b> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>	<b>PROJECT NOTICE-TO-PROCEED DATE</b> 12/5/2022	<b>ESTIMATED PROJECT COMPLETION DATE</b> 6/12/2023
<b>TOTAL PROJECT COST</b> \$267,374	<b>GRANT FUNDS EXPENDED TO DATE</b> \$37,657.24	<b>GRANT FUNDS REMAINING</b> \$229,716.76

**1. PROJECT STATUS**

The project is currently in construction. Ajax Paving Industries of Florida (Prime Contractor) initiated Phase 1 and completed work through Phase 1A. Project work elements completed through the date of this report include mobilization, temporary water/siltation and erosion control, maintenance of traffic, subgrade preparation, base course installation, asphalt paving, and t-hangar electrical service re-establishment in accordance with the PTGA scope of work and Contract Documents.

**2. WORK COMPLETED OR IN PROGRESS THIS PERIOD (use a separate sheet of paper if more space is needed)**

For the reporting period, the following construction items have been completed: Phase 0 (mobilization work) including set up of the contractor's staging area, installation of silt fence/temporary erosion control measures in accordance with SWFWMD and NPDES permit requirements, installation of temporary maintenance of traffic (low profile barricades), contractor submittal review, contractor's quality control program and quality control workshop, and other project-kickoff related items. Additionally, work included Phase 1A construction items including pavement demolition, re-establishment of t-hangar electrical service, subgrade preparation, base course installation, asphalt paving, adjacent shoulder grading, and sodding.

**3. WORK ANTICIPATED FOR NEXT PERIOD (use a separate sheet of paper if more space is needed)**

For the next progress period (03/01/2023 - 03/31/2023), construction is anticipated to continue into Phases 1B and 1C. Activities anticipated include pavement demolition, subgrade preparation, base course installation, asphalt paving, adjacent shoulder grading, and sodding.

**4. PROBLEM AREAS/OTHER COMMENTS (Plan revisions, changes in specifications, delays, difficulties, etc., and actions taken)**

For the reporting period, no delays, unforeseen conditions, or changes to the contract documents have been encountered.

<b>AIRPORT</b>	<b>AIRPORT SPONSOR (AGENCY) OR DESIGNATED REPRESENTATIVE</b> I certify that the information provided above is true and correct per the terms of the Public Transportation Grant Agreement.		
	<b>DATE</b> 03/28/2023	<b>PRINTED NAME AND TITLE *</b> Melody Sauerhafer, Finance Director	<b>SIGNATURE *</b> 
	* Only the Airport Sponsor or Designated Representative may sign this form. A non-Airport Sponsor employee (e.g., consultant) cannot sign this form.		
<b>FDOT</b>	<b>COMMENTS/NOTES</b>		
	<b>VERIFICATION DATE</b>	<b>SITE VISIT</b> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>	<b>DISTRICT AVIATION COORDINATOR PRINTED NAME</b>
	<b>DISTRICT AVIATION COORDINATOR SIGNATURE</b>		