



STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION  
**AVIATION GRANT PROGRAM**  
**PROJECT MONITORING STATUS REPORT**

725-040-30  
AVIATION  
11/17

**INSTRUCTIONS:** Airport Sponsor (AGENCY) or designated representative to complete this form.

**Note:** The Airport Sponsor may supplement this form with their own normal project progress report or FAA Progress Report documents

<b>AIRPORT NAME</b> City of Avon Park	<b>DATES OF REPORT PERIOD</b> From 03/01/2023 To 04/30/2023	<b>FDOT FINANCIAL PROJECT NO.</b> 448711-1-94-01
<b>PROJECT DESCRIPTION</b> Avon Park Executive Airport (AVO) - FBO/Terminal Apron Rehabilitation		
<b>INVOICE ATTACHED:</b> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>	<b>FAA PROGRESS REPORT ATTACHED:</b> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	<b>OTHER PROGRESS REPORT ATTACHED:</b> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input checked="" type="checkbox"/>
<b>PHOTOS ATTACHED:</b> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	<b>PROJECT NOTICE-TO-PROCEED DATE</b> 12/5/2022	<b>ESTIMATED PROJECT COMPLETION DATE</b> 6/12/2023
<b>TOTAL PROJECT COST</b> \$267,374	<b>GRANT FUNDS EXPENDED TO DATE</b> \$214,708.47	<b>GRANT FUNDS REMAINING</b> \$52,665.53

**1. PROJECT STATUS**

The project is currently in construction. Ajax Paving Industries of Florida (Prime Contractor) completed work in Phases 1 and 2, including all sub-phases. Project work elements completed through the date of this report include pavement demolition, subgrade preparation, base course installation, asphalt paving, and sodding in accordance with the PTGA scope of work and Contract Documents.

**2. WORK COMPLETED OR IN PROGRESS THIS PERIOD (use a separate sheet of paper if more space is needed)**

For the reporting period, the following construction items have been completed: Phase 1 and 2 work including installation of silt fence/temporary erosion control measures in accordance with SWFWMD and NPDES permit requirements, installation of temporary maintenance of traffic (low profile barricades), contractor submittal review, quality assurance (QA) materials testing, pavement demolition, subgrade preparation, base course installation, asphalt paving, adjacent shoulder grading, and sodding. During Phase 2 pavement demolition, the contractor located a buried abandoned concrete box that was required to be removed due to its deteriorating condition and adjacency to the Phase 2 paving limits. The box was fully removed and the void was backfilled with clean fill and compacted in lifts per P-152.

**3. WORK ANTICIPATED FOR NEXT PERIOD (use a separate sheet of paper if more space is needed)**

For the next progress period (05/01/2023 - 06/12/2023), construction is anticipated to continue into Phase 3, which is comprised of asphalt seal coat and re-marking of the apron area directly south of the FBO terminal building. Other activities anticipated include conducting the punch-list walkthrough, completion of punch-list items by the contractor, contractor's demobilization, and restoration of the contractor's staging area.

**4. PROBLEM AREAS/OTHER COMMENTS (Plan revisions, changes in specifications, delays, difficulties, etc., and actions taken)**

During Phase 2 pavement demolition, the contractor located a buried abandoned concrete box that was required to be removed due to its deteriorating condition and adjacency to the Phase 2 paving limits. The box was fully removed and the void was backfilled with clean fill and compacted in lifts per P-152. No delays to the project were encountered. The Sponsor will seek reimbursement of the additional costs incurred through a change order.

<b>AIRPORT</b>	<b>AIRPORT SPONSOR (AGENCY) OR DESIGNATED REPRESENTATIVE</b> I certify that the information provided above is true and correct per the terms of the Public Transportation Grant Agreement.		
	<b>DATE</b> 5/31/2023	<b>PRINTED NAME AND TITLE *</b> Melody Sauerhafer, Finance Director	<b>SIGNATURE *</b> 
	* Only the Airport Sponsor or Designated Representative may sign this form. A non-Airport Sponsor employee (e.g., consultant) cannot sign this form.		
<b>FDOT</b>	<b>COMMENTS/NOTES</b>		
	<b>VERIFICATION DATE</b>	<b>SITE VISIT</b> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>	<b>DISTRICT AVIATION COORDINATOR PRINTED NAME</b>
	<b>DISTRICT AVIATION COORDINATOR SIGNATURE</b>		