

## CITY OF AVON PARK

CHECK NO.

DATE

AMOUNT

06/07/2023

230134

PAY APP 4

78,358.50

AJAX PAVING INDUSTRIES OF FLORIDA

TOTAL

\$\*\*\*\*\*78,358.50



DOCUMENT IS PRINTED ON CHEMICALLY REACTIVE PAPER - THE BACK OF THIS DOCUMENT INCLUDES A TAMPER EVIDENT CHEMICAL WASH WARNING BOX



**CITY OF AVON PARK**  
 110 EAST MAIN STREET  
 AVON PARK, FLORIDA 33825  
 (863) 452-4400



400 U.S. Highway 27 N.  
 Avon Park, FL 33825

63-1403/631  
 02

NO.

103913

CITY OF AVON PARK, FLORIDA  
 OPERATING ACCOUNT

| VENDOR NUMBER | DATE       | CHECK NUMBER | NET AMOUNT       |
|---------------|------------|--------------|------------------|
| 274322        | 06/16/2023 | 103913       | \$*****78,358.50 |

SEVENTY EIGHT THOUSAND THREE HUNDRED FORTY EIGHT AND 50/100 DOLLARS

PAY  
 TO THE  
 ORDER  
 OF

AJAX PAVING INDUSTRIES OF FLORIDA  
 ONE AJAX DRIVE  
 NORTH VENICE FL 34275

CITY MANAGER OR FINANCE DIRECTOR

MAYOR OR DEPUTY MAYOR



⑈ 103913 ⑈ ⑆063114030⑆ 14038644⑈

VOID AFTER 90 DAYS



# APPLICATION AND CERTIFICATE FOR PAYMENT

Invoice #: 406122-04

Application No. 4  
Bill Number: 62 5/2023  
Period: 05/01/23 to 05/31/23  
Project Nos:  
Contract Date:

To Owner: City of Avon Park  
110 East Main Street  
Avon Park, FL 33825

From Contractor: Ajax Paving Industries of Florida, Via Architect  
One Ajax Drive  
North Venice, FL 34275

Contract For:

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.  
Commencement Sheet is attached.

1. Original Contract Sum ..... \$2,415,929.00  
2. Net Change By Change Order ..... \$0.00  
3. Contract Sum To Date ..... \$2,415,929.00  
4. Total Completed and Stored To Date ..... \$2,293,678.10  
5. Retainage:  
a. 10.0% of Completed Work ..... \$229,367.82  
b. 0.00% of Stored Material ..... \$0.00  
Total Retainage ..... \$229,367.82  
6. Total Earned Less Retainage ..... \$2,046,561.18  
7. Less Previous Certificates For Payments ..... \$1,985,951.78  
8. Current Payment Due ..... \$78,358.50  
Sales Tax ( 0.0000 % on \$7,065.00 ) ..... 0.00  
Current Payment Due Plus Sales Tax ..... 78,358.50  
9. Balance To Finish, Plus Retainage ..... \$351,618.72

AP  
\$78,358.50  
\$2,046,561.18

| CHANGE ORDER SUMMARY                                 | Additions | Deductions |
|------------------------------------------------------|-----------|------------|
| Total change approved<br>in previous months by Owner | \$0.00    | \$0.00     |
| Total Approved this Month                            | \$0.00    | \$0.00     |
| TOTALS                                               | \$0.00    | \$0.00     |
| Net Changes By Change Order                          | \$0.00    |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Ajax Paving Industries of Florida, LLC  
Sharon C  
Radford  
By: Radford Date: 11/7/20-04/07

State of: \_\_\_\_\_ County of: \_\_\_\_\_  
Subscribed and sworn to before me this \_\_\_\_\_ day of \_\_\_\_\_  
Notary Public:  
My Commission expires: \_\_\_\_\_

ARCHITECT'S CERTIFICATE FOR PAYMENT  
In accordance with the Contract Documents, based on on-site observations and the data completing the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$78,358.50

(Attach explanation of amount certified differs from the amount applied, initial all figures on this Application and on the Commencement Sheet that are changed to conform with the amount certified.)

ARCHITECT: \_\_\_\_\_  
By: J. M. My Date: 6-7-2023

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# Progress Bill

From: Ajax Paving Industries of Florida, LLC  
One Ajax Drive  
North Venice, FL 34275

Invoice: 406122-04  
Bill Number: 62 5/2023  
Date: 06/07/23  
Application #: 4

To: City of Avon Park  
180 East Main Street  
Avon Park, FL 33825

Invoice Due Date: 06/17/23  
Payment Terms: Net 10 Days

| Item | Description                                                    | SI Code | Contract Amount | Contract Quantity | Unit | Quantity JTD | Unit Price    | Materials On-Site | Completed And Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|----------------------------------------------------------------|---------|-----------------|-------------------|------|--------------|---------------|-------------------|------------------------------|---------|-----------------|----------------------|--------------------|
| 0    | Estimate-Level Costs                                           | 0       | 0.00            | 1,000             | LSU  | 0.000        | 0.00000       | 0.00              | 0.00                         | 0.00%   | 0.00            | 0.000                | 0.00               |
| 01   | MOBILIZATION                                                   | C-105-1 | 170,000.00      | 1,000             | LSU  | 0.900        | 170,000.00000 | 0.00              | 153,000.00                   | 90.00%  | 153,000.00      | 0.000                | 0.00               |
| 02   | TEMPORARY AIR AND WATER POLLUTION, SOIL EROSION, AND SILTATION | C-102-1 | 33,000.00       | 1,000             | LSU  | 1.000        | 33,000.00000  | 0.00              | 33,000.00                    | 100.00% | 33,000.00       | 0.000                | 0.00               |
| 03   | MAINTENANCE OF TRAFFIC AND TEMPORARY CONSTRUCTION ITEMS        | M-102-1 | 74,500.00       | 1,000             | LSU  | 1.000        | 74,500.00000  | 0.00              | 74,500.00                    | 100.00% | 74,500.00       | 0.000                | 0.00               |
| 04   | PROJECT SURVEY AND STAKEOUT                                    | M-103-1 | 32,000.00       | 1,000             | LSU  | 1.000        | 32,000.00000  | 0.00              | 32,000.00                    | 100.00% | 24,000.00       | 0.250                | 8,000.00           |
| 05   | SAFETY AND SECURITY                                            | M-104-1 | 90,000.00       | 1,000             | LSU  | 1.000        | 90,000.00000  | 0.00              | 90,000.00                    | 100.00% | 90,000.00       | 0.000                | 0.00               |
| 06   | FULL DEPTH ASPHALT PAVEMENT REMOVAL                            | P-101-1 | 48,200.00       | 8,200,000         | SY   | 7,849.100    | 6.00000       | 0.00              | 47,065.08                    | 95.72%  | 47,065.08       | 0.000                | 0.00               |
| 07   | FULL DEPTH CONCRETE PAVEMENT REMOVAL                           | P-101-2 | 42,900.00       | 1,100,000         | SY   | 1,100.000    | 39.00000      | 0.00              | 42,900.00                    | 100.00% | 42,900.00       | 0.000                | 0.00               |
| 08   | RPR DIRECTED CRACK REPAIR                                      | P-101-4 | 1,000.00        | 500,000           | LF   | 0.000        | 2.00000       | 0.00              | 0.00                         | 0.00%   | 0.00            | 0.000                | 0.00               |
| 09   | CLEARING AND GRUBBING                                          | P-151-1 | 18,000.00       | 3,600,000         | SY   | 3,600.000    | 5.00000       | 0.00              | 18,000.00                    | 100.00% | 18,000.00       | 0.000                | 0.00               |
| 10   | UNCLASSIFIED EXCAVATION                                        | P-152-1 | 18,450.00       | 450,000           | CY   | 450.000      | 41.00000      | 0.00              | 18,450.00                    | 100.00% | 18,450.00       | 0.000                | 0.00               |
| 11   | OFF-SITE BORROW                                                | P-152-2 | 13,950.00       | 450,000           | CY   | 0.000        | 31.00000      | 0.00              | 0.00                         | 0.00%   | 0.00            | 0.000                | 0.00               |
| 12   | LIME ROCK BASE COURSE, 9-INCHES THICK                          | P-211-1 | 548,700.00      | 9,300,000         | SY   | 8,835.800    | 59.00000      | 0.00              | 521,375.92                   | 95.02%  | 521,375.92      | 0.000                | 0.00               |

# Progress Bill

From: Ajax Paving Industries of Florida, LLC  
One Ajax Drive  
North Venice, FL 34275

Invoice: 408122-04  
Bill Number: 62 5/2023  
Date: 06/07/23  
Application #: 4

To: City of Avon Park  
110 East Main Street  
Avon Park, FL 33825

Invoice Due Date: 06/17/23  
Payment Terms: Net 10 Days

| Item | Description                                                                        | SI Code | Contract Amount | Contract Quantity | Unit | Quantity JTD | Unit Price   | Materials On-Site | Completed And Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
|------|------------------------------------------------------------------------------------|---------|-----------------|-------------------|------|--------------|--------------|-------------------|------------------------------|---------|-----------------|----------------------|--------------------|
| 13   | SEPARATION GEOTEXTILE                                                              | P-211-2 | 55,800.00       | 9,300.000         | SY   | 8,836.880    | 6.00000      | 0.00              | 53,021.28                    | 95.02%  | 53,021.28       | 0.000                | 0.00               |
| 14   | HOT MIXED ASPHALT PAVEMENT, SURFACE COURSE                                         | P-401-1 | 504,000.00      | 2,250.000         | TON  | 2,218.480    | 224.00000    | 0.00              | 496,933.52                   | 98.60%  | 496,933.52      | 0.000                | 0.00               |
| 15   | EMULSIFIED ASPHALT PRIME COAT                                                      | P-602-1 | 8,400.00        | 2,800.000         | GAL  | 0.000        | 3.00000      | 0.00              | 0.00                         | 0.00%   | 0.00            | 0.000                | 0.00               |
| 16   | EMULSIFIED ASPHALT TACK COAT                                                       | P-603-1 | 725.00          | 750.000           | GAL  | 1,428.000    | 3.00000      | 0.00              | 4,284.00                     | 190.40% | 4,284.00        | 0.000                | 0.00               |
| 17   | CONCRETE DUMPSTER PAD                                                              | P-810-1 | 5,500.00        | 1,000             | LSU  | 1,000        | 5,500.00000  | 0.00              | 5,500.00                     | 100.00% | 5,500.00        | 0.000                | 0.00               |
| 18   | PERMANENT AIRFIELD MARKINGS WITH TYPE III GLASS BEADS (YELLOW) SODIUM & TOPSOILING | P-820-1 | 3,825.00        | 225.000           | SF   | 0.000        | 17.00000     | 0.00              | 0.00                         | 0.00%   | 0.00            | 0.000                | 0.00               |
| 19   | UNDERGROUND UTILITY LOCATES                                                        | T-904-1 | 32,400.00       | 3,600.000         | SY   | 3,600.000    | 9.00000      | 0.00              | 32,400.00                    | 100.00% | 32,400.00       | 0.000                | 0.00               |
| 20   | GENERAL ELECTRICAL DEMOLITION                                                      | L-100-1 | 6,300.00        | 1,000             | LSU  | 1,000        | 6,300.00000  | 0.00              | 6,300.00                     | 100.00% | 6,300.00        | 0.000                | 0.00               |
| 21   | RE-ESTABLISH EXISTING SERVICE TO T-HANGARS                                         | L-100-2 | 25,100.00       | 1,000             | LSU  | 1,000        | 25,100.00000 | 0.00              | 25,100.00                    | 100.00% | 25,100.00       | 0.000                | 0.00               |
| 22   | MOBILIZATION (UP TO 10%)                                                           | L-100-3 | 43,900.00       | 1,000             | LSU  | 1,000        | 43,900.00000 | 0.00              | 43,900.00                    | 100.00% | 43,900.00       | 0.000                | 0.00               |
| 23   |                                                                                    | C-105-1 | 63,100.00       | 1,000             | LSU  | 0.900        | 63,100.00000 | 0.00              | 56,790.00                    | 90.00%  | 47,325.00       | 0.150                | 9,465.00           |

# Progress Bill

From: Ajax Paving Industries of Florida, LLC  
One Ajax Drive  
North Venice, FL 34275

Invoice: 408122-04  
Bill Number: 62 5/2023  
Date: 06/07/23  
Application #: 4

To: City of Avon Park  
110 East Main Street  
Avon Park, FL 33825

Invoice Due Date: 06/17/23  
Payment Terms: Net 10 Days

| Item | Description                                                    | SI Code | Contract Amount | Contract Quantity | Unit | Quantity JTD | Unit Price   | Materials On-Site | Total Completed And Stored To Date |         | Amount Previous | Quantity This Period | Amount This Period |
|------|----------------------------------------------------------------|---------|-----------------|-------------------|------|--------------|--------------|-------------------|------------------------------------|---------|-----------------|----------------------|--------------------|
|      |                                                                |         |                 |                   |      |              |              |                   | %                                  | %       |                 |                      |                    |
| 24   | TEMPORARY AIR AND WATER POLLUTION, SOIL EROSION, AND SILTATION | C-102-1 | 2,500.00        | 1,000             | LSU  | 1,000        | 2,500.00000  | 0.00              | 2,500.00                           | 100.00% | 2,500.00        | 0.000                | 0.00               |
| 25   | MAINTENANCE OF TRAFFIC AND TEMPORARY CONSTRUCTION ITEMS        | M-102-1 | 16,000.00       | 1,000             | LSU  | 1,000        | 16,000.00000 | 0.00              | 16,000.00                          | 100.00% | 12,000.00       | 0.250                | 4,000.00           |
| 26   | PROJECT SURVEY AND STAKEOUT                                    | M-103-1 | 7,500.00        | 1,000             | LSU  | 1,000        | 7,500.00000  | 0.00              | 7,500.00                           | 100.00% | 5,625.00        | 0.250                | 1,875.00           |
| 27   | SAFETY AND SECURITY                                            | M-104-1 | 60,000.00       | 1,000             | LSU  | 1,000        | 60,000.00000 | 0.00              | 60,000.00                          | 100.00% | 45,675.00       | 0.250                | 15,225.00          |
| 28   | FULL DEPTH ASPHALT PAVEMENT REMOVAL                            | P-101-1 | 13,000.00       | 1,780,000         | SY   | 1,493,330    | 8.00000      | 0.00              | 11,946.64                          | 87.84%  | 11,946.64       | 0.000                | 0.00               |
| 29   | FULL DEPTH CONCRETE PAVEMENT REMOVAL                           | P-101-2 | 50,000.00       | 1,250,000         | SY   | 1,111,110    | 40.00000     | 0.00              | 44,444.40                          | 88.89%  | 44,444.40       | 0.000                | 0.00               |
| 30   | SALVAGE AND REINSTALL CONCRETE BOLLARD                         | P-101-3 | 3,124.00        | 4,000             | EA   | 4,000        | 781.00000    | 0.00              | 3,124.00                           | 100.00% | 3,124.00        | 0.000                | 0.00               |
| 31   | RPR DIRECTED CRACK REPAIR                                      | P-101-4 | 1,000.00        | 500,000           | LF   | 0.000        | 2.00000      | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.000                | 0.00               |
| 32   | CLEARING AND GRUBBING                                          | P-151-1 | 7,200.00        | 600,000           | SY   | 600,000      | 12.00000     | 0.00              | 7,200.00                           | 100.00% | 7,200.00        | 0.000                | 0.00               |
| 33   | UNCLASSIFIED EXCAVATION                                        | P-152-1 | 1,430.00        | 55,000            | CY   | 55,000       | 26.00000     | 0.00              | 1,430.00                           | 100.00% | 1,430.00        | 0.000                | 0.00               |
| 34   | OFF-SITE BORROW                                                | P-152-2 | 4,650.00        | 150,000           | CY   | 0.000        | 31.00000     | 0.00              | 0.00                               | 0.00%   | 0.00            | 0.000                | 0.00               |

# Progress Bill

| From: |                                                                            | Ajax Paving Industries of Florida, LLC<br>One Ajax Drive<br>North Venice, FL 34275 |                 | Invoice: 406122-04<br>Bill Number: 62 5/2023<br>Date: 06/07/23<br>Application #: 4 |     |              |            |                   |                              |         |                 |                      |                    |
|-------|----------------------------------------------------------------------------|------------------------------------------------------------------------------------|-----------------|------------------------------------------------------------------------------------|-----|--------------|------------|-------------------|------------------------------|---------|-----------------|----------------------|--------------------|
| To:   |                                                                            | City of Avon Park<br>110 East Main Street<br>Avon Park, FL 33825                   |                 | Invoice Due Date: 06/17/23<br>Payment Terms: Net 10 Days                           |     |              |            |                   |                              |         |                 |                      |                    |
| Item  | Description                                                                | SI Code                                                                            | Contract Amount | Contract Quantity                                                                  | UM  | Quantity JTD | Unit Price | Materials On-Site | Completed And Stored To Date | %       | Amount Previous | Quantity This Period | Amount This Period |
| 35    | LIME ROCK BASE COURSE,<br>9-INCHES THICK                                   | P-211-1                                                                            | 171,100.00      | 2,900,000                                                                          | SY  | 2,868,890    | 59.00000   | 0.00              | 165,724.51                   | 96.86%  | 165,724.51      | 0.000                | 0.00               |
| 36    | SEPARATION GEOTEXTILE                                                      | P-211-2                                                                            | 5,800.00        | 2,900,000                                                                          | SY  | 2,868,890    | 2.00000    | 0.00              | 5,617.78                     | 96.86%  | 5,617.78        | 0.000                | 0.00               |
| 37    | HOT MIXED ASPHALT PAVEMENT, SURFACE COURSE                                 | P-401-1                                                                            | 163,100.00      | 700,000                                                                            | TON | 680,080      | 233.00000  | 0.00              | 158,460.97                   | 97.16%  | 158,460.97      | 0.000                | 0.00               |
| 38    | EMULSIFIED ASPHALT PRIME COAT                                              | P-602-1                                                                            | 2,700.00        | 900,000                                                                            | GAL | 0.000        | 3.00000    | 0.00              | 0.00                         | 0.00%   | 0.00            | 0.000                | 0.00               |
| 39    | EMULSIFIED ASPHALT TACK COAT                                               | P-603-1                                                                            | 774.00          | 250,000                                                                            | GAL | 258,000      | 3.00000    | 0.00              | 774.00                       | 103.20% | 774.00          | 0.000                | 0.00               |
| 40    | EMULSIFIED ASPHALT SURFACE                                                 | P-608-1                                                                            | 48,500.00       | 4,850,000                                                                          | SY  | 4,850,000    | 10.00000   | 0.00              | 48,500.00                    | 100.00% | 0.00            | 4,850,000            | 48,500.00          |
| 41    | REJUVENATOR PERMANENT AIRFIELD MARKINGS WITH TYPE III GLASS BEADS (YELLOW) | P-620-1                                                                            | 2,200.00        | 275,000                                                                            | SF  | 0.000        | 8.00000    | 0.00              | 0.00                         | 0.00%   | 0.00            | 0.000                | 0.00               |
| 42    | PERMANENT AIRFIELD MARKINGS WITH NO GLASS BEADS (BLACK)                    | P-620-2                                                                            | 1,650.00        | 550,000                                                                            | SF  | 0.000        | 3.00000    | 0.00              | 0.00                         | 0.00%   | 0.00            | 0.000                | 0.00               |
| 43    | AIRFIELD MARKING REMOVAL                                                   | P-620-3                                                                            | 4,950.00        | 825,000                                                                            | SF  | 0.000        | 6.00000    | 0.00              | 0.00                         | 0.00%   | 0.00            | 0.000                | 0.00               |
| 44    | SODDING & TOPSOILING                                                       | T-904-1                                                                            | 5,000.00        | 500,000                                                                            | SY  | 500,000      | 10.00000   | 0.00              | 5,000.00                     | 100.00% | 5,000.00        | 0.000                | 0.00               |

# Progress Bill

From: Ajax Paving Industries of Florida, LLC  
One Ajax Drive  
North Venice, FL 34275

Invoice: 408122-04  
Bill Number: 62 5/2023  
Date: 06/07/23  
Application #: 4

To: City of Avon Park  
110 East Main Street  
Avon Park, FL 33825

Invoice Due Date: 06/17/23  
Payment Terms: Net 10 Days

| Item                               | Description                               | SI Code | Contract Amount | Contract Quantity | Unit | Quantity JTD | Unit Price | Materials On-Site | Completed And Stored To Date | %      | Amount Previous | Quantity This Period | Amount This Period |
|------------------------------------|-------------------------------------------|---------|-----------------|-------------------|------|--------------|------------|-------------------|------------------------------|--------|-----------------|----------------------|--------------------|
| 999                                | Additional Job Cost Phases - Non Billable | 01      | 0.00            | 1.000             | LSU  | 0.000        | 0.00000    | 0.00              | 0.00                         | 0.00%  | 0.00            | 0.000                | 0.00               |
| 1000                               | Adjustment                                | 1000    | 0.00            | 1.000             | DLR  | 0.000        | 0.00000    | 0.00              | 0.00                         | 0.00%  | 0.00            | 0.000                | 0.00               |
| 9000                               | Composite Pay Factor                      | 9000    | 0.00            | 1.000             | DLR  | 0.000        | 0.00000    | 0.00              | 0.00                         | 0.00%  | 0.00            | 0.000                | 0.00               |
| 9001                               | Fuel And Bituminous Adjustment            | 9001    | 0.00            | 1.000             | DLR  | 0.000        | 0.00000    | 0.00              | 0.00                         | 0.00%  | 0.00            | 0.000                | 0.00               |
| Total for items with No Bill Group |                                           |         | 1,113,520.00    |                   |      |              |            |                   | 2,293,678.10                 | 94.94% | 2,206,613.10    |                      | 87,065.00          |

|                             |              |
|-----------------------------|--------------|
| Total Billed To Date:       | 2,293,678.10 |
| Less Retainage:             | 228,357.82   |
| Less Previous Applications: | 1,985,951.78 |
| Total Due This Invoice:     | 76,358.50    |