

CBDG-MIT Grant Monthly Progress Report (MPR)

Grant No. – Sub. Name:	I0122 – City of Avon Park			
Project Title:	Fire Station Hardening			
Funding Awarded:	\$894,087.00			
Agreement Period:	04/06/2022 – 04/05/2026			
Primary Points of Contact Information:	April Cluess FLORIDACOMMERCE - Office of Long-Term Resiliency	Melody Sauerhafer 863-452-4410 / msauerhafer@avonpark.city		

Activity Reporting Period: August 2023

An update of this report shall be submitted to FLORIDACOMMERCE ten (10) calendar days after the end of each month.

Section One - Financial Data:

	Amount	Funds used this period	Funds used to date	Balance Remaining
Leverage Funds (A)	0	0	0	0
CDBG-MIT Funds (B)	\$894,087.00	0	0	\$894,087.00
TOTAL Project Funds (A+B)	\$894,087.00	0	0	\$894,087.00

Section Two – Accomplishments within the <u>Past</u> Month:

A narrative MUST be included

Engineering design 40%. Revised and submitted the purchasing policy. Completed Fair Housing activity placing a fair housing PSA on the City web site. Completed progress meetings with FLORIDACOMMERCE. No FLORIDACOMMERCE invoice this period. Council decided to readvertise for Admin services. The City has delayed readvertisement pending a discussion with FLORIDACOMMERCE on RFP requirements.

Section Three – Issues or risks that have been faced with resolutions:

Readvertisement of the admin services have been delayed due to the need for consultation with Commerce on the RFP.

Section Four - Projected activities to be completed within the following Month:

Updated 7/24/2023.

A narrative MUST be included.							
Readvertise admin RFP. 50% Engineering design.							
Section Five - Required Submissions:							
 Attachment B - Project Budget 	Attachment B - Project Budget						
Has the Project Budget changed?							
 If answered "Yes", please submit: The Revised Attachment B for 	or ravious and approval						
◆ The explanation for the ch							
· · · · · · · · · · · · · · · · · · ·	9						
❖ Attachment C - Activity Work Plan	Vac 🗆	Na N					
Has the Activity Work Plan/Project TimeIf answered "Yes", please submit:	Yes □	No ⊠					
◆ The Revised Attachment C for	or review and approval.						
◆ The <u>explanation</u> for the ch	nange.						
❖ Staffing Plan							
Were there any Staffing changes?							
> If answered "Yes", please submit the R		Yes □	No ⊠				
include the Revised Org Chart and U descriptions.							
❖ Equipment Transfer/Disposal							
 Were there Equipment Transferred/Disp 							
If answered "Yes", please request a cop	Yes □	No ⊠					
Form and disposition instructions from y submit the Equipment Transfer/Disposa							
Section Six – Construction Updates: <u>(only for GIP and CFHP Agreements)</u>							
> Have you started construction?	2 avections	Yes □	No ⊠				
➤ If answered "Yes", please answer next.	3 questions.						
Percentage of Overall Construction CUR	%						
(Approximate)							
Percentage of Overall Construction EXPECTED to be completed next		%					
month? (Approximate)	70						
Have you provided 3 to 5 photos showing	V □	NI- 🗆					
month? – If not, please do so	.g conocidencial progression in	Yes □	No □				
This report was prepared by: Signature and date:							
J. Corbett Alday, Melody Sauerhafer							