

# CBDG-MIT Grant Monthly Progress Report (MPR)

Grant No. – Sub. Name:	I0122 – City of Avon Park		
Project Title:	Fire Station Hardening		
Funding Awarded:	\$894,087.00		
Agreement Period:	04/06/2022 – 4/5/2026		
Primary Points of Contact Information:	April Cluess Commerce - Office of Long-Term Resiliency	Melody Sauerhafer 863-452-4410 / msauerhafer@avonpark.city	

# Activity Reporting Period: NOVEMBER 2023

An update of this report shall be submitted to Florida Commerce ten (10) calendar days after the end of each month.

#### Section One - Financial Data:

	Amount	Funds used this period	Funds used to date	Balance Remaining
Leverage Funds (A)	0	0	0	0
CDBG-MIT Funds (B)	\$894,087.00	43,050.00	43,050.00	\$851,037.00
TOTAL Project Funds (A+B)	\$894,087.00	43,050.00	43,050.00	\$851,037.00

## Section Two – Accomplishments within the <u>Past</u> Month:

### A narrative MUST be included

90% engineering plans and specs reviewed by City. Plans and specs finalized. Bid documents in development. Grant administration proposals under review. Completed progress teams meetings with Commerce. No Commerce invoice expected this period.

#### Section Three – Issues or risks that have been faced with resolutions:

None.

## Section Four – Projected activities to be completed within the following Month:

Updated 7/24/2023.

A narrative MUST be included.							
Complete bid documents. Complete ranking of proposals for grant administration. Work on engineering permits.							
Section Five - Required Submissions:							
<ul> <li>❖ Attachment B - Project Budget</li> <li>➤ Has the Project Budget changed?</li> <li>➤ If answered "Yes", please submit:</li> <li>♠ The Revised Attachment B for review and approval.</li> <li>♠ The explanation for the change.</li> </ul>	Yes □	No ⊠					
<ul> <li>Attachment C - Activity Work Plan</li> <li>Has the Activity Work Plan/Project Timeline changed?</li> <li>If answered "Yes", please submit:         <ul> <li>The Revised Attachment C for review and approval.</li> <li>The explanation for the change.</li> </ul> </li> </ul>	Yes □	No ⊠					
<ul> <li>Staffing Plan</li> <li>Were there any Staffing changes?</li> <li>If answered "Yes", please submit the Revised Staffing Plan which will include the Revised Org Chart and Updated names and Job descriptions.</li> </ul>	Yes □	No ⊠					
<ul> <li>Equipment Transfer/Disposal</li> <li>Were there Equipment Transferred/Disposed?</li> <li>If answered "Yes", please request a copy of the Equipment Transfer/Disposal Form and disposition instructions from your grant Manager. Complete and submit the Equipment Transfer/Disposal form.</li> </ul>	Yes □	No ⊠					
Section Six – Construction/Plan Updates: (APPLIES to ALL MIT Agreements)							
<ul> <li>Have you started Construction (CFHP/GIP) or Plan Development (GPS)?</li> <li>If answered "Yes", please answer next 3 questions.</li> </ul>	Yes □	No ⊠					
<ul> <li>Percentage of Overall Construction/Plan CURRENTLY completed? (Approximate)</li> </ul>	%						
Percentage of Overall Construction/Plan <b>EXPECTED</b> to be completed next month? (Approximate)	%						
Have you provided 3 to 5 photos showing Construction or Planning Activities (Outreach meetings, etc) progress for this month? – If not, please do so	Yes □	No ⊠					
This report was prepared by:  J. Corbett Alday/Melody Sauerhafer  Signature and date:							