

# CBDG-MIT Grant Monthly Progress Report (MPR)

Grant No. – Sub. Name:	I0122 – City of Avon Park			
Project Title:	Fire Station Hardening			
Funding Awarded:	\$894,087.00			
Agreement Period:	04/06/2022 – 4/5/2026			
Primary Points of Contact Information:	April Cluess Commerce - <sup>Office</sup> of Long-Term Resiliency	Melody Sauerhafer 863-452-4410 / msauerhafer@avonpark.city		

# Activity Reporting Period: DECEMBER 2023

An update of this report shall be submitted to Florida Commerce ten (10) calendar days after the end of each month.

#### Section One - Financial Data:

	Amount	Funds used this period	Funds used to date	Balance Remaining	
Leverage Funds (A)	0	0	0	0	
CDBG-MIT Funds (B)	\$894,087.00	0	\$43,050.00	\$851,037.00	
TOTAL Project Funds (A+B)	\$894,087.00	0	\$43,050.00	\$851,037.00	

### Section Two – Accomplishments within the <u>Past</u> Month:

## A narrative MUST be included

100% engineering plans and specs reviewed by City. Plans and specs complete. Bid documents in development. Grant administration proposals under review. Completed progress teams meetings with Commerce. No Commerce invoice expected this period. Fair Housing activity completed by placing fair housing colouring books in the library.

Section Three – Issues or risks that have been faced with resolu	ution	ıS
--	-------	----

None.

Section Four - Projected activities to be completed within the following Month:

Updated 7/24/2023.

A narrative MUST be included.							
Complete bid documents. Pull Davis Bacon wage determination. Complete ranking of proposals for grant administration. Complete engineering permits, if any. Advertise for bids for construction.							
Section Five - Required Submissions:							
<ul> <li>Attachment B - Project Budget</li> <li>→ Has the Project Budget changed?</li> <li>→ If answered "Yes", please submit:</li> <li>→ The Revised Attachment B for review and approval.</li> <li>→ The explanation for the change.</li> </ul>	Yes □	No ⊠					
<ul> <li>Attachment C - Activity Work Plan</li> <li>Has the Activity Work Plan/Project Timeline changed?</li> <li>If answered "Yes", please submit:         <ul> <li>The Revised Attachment C for review and approval.</li> <li>The explanation for the change.</li> </ul> </li> </ul>	Yes □	No ⊠					
<ul> <li>Staffing Plan</li> <li>Were there any Staffing changes?</li> <li>If answered "Yes", please submit the Revised Staffing Plan winclude the Revised Org Chart and Updated names and Joudescriptions.</li> </ul>	Yes □	No ⊠					
<ul> <li>Equipment Transfer/Disposal</li> <li>Were there Equipment Transferred/Disposed?</li> <li>If answered "Yes", please request a copy of the Equipment Transform and disposition instructions from your grant Manager. Consubmit the Equipment Transfer/Disposal form.</li> </ul>	Yes □	No ⊠					
Section Six – Construction/Plan Updates: (APPLIES to ALL MIT Agreements)							
<ul> <li>Have you started Construction (CFHP/GIP) or Plan Developme</li> <li>If answered "Yes", please answer next 3 questions.</li> </ul>	ent (GPS)?	Yes □	No ⊠				
Percentage of Overall Construction/Plan <b>CURRENTLY</b> completed? (Approximate)		%					
Percentage of Overall Construction/Plan EXPECTED to be commonth? (Approximate)	%						
Have you provided 3 to 5 photos showing Construction or Pla Activities (Outreach meetings, etc) progress for this month please do so	Yes □	No ⊠					
This report was prepared by:  J. Corbett Alday/Melody Sauerhafer  Signature and dat	e:						