

# CBDG-MIT Grant Monthly Progress Report (MPR)

| Grant No. – Sub.<br>Name:              | MT039 – City of Avon Park  |  |  |  |  |
|--|--|--|--|--|--|
| Project Title:                         | Drinking Water Infrastructure Project  |  |  |  |  |
| Funding Awarded:                       | \$670,623.00   |  |  |  |  |
| Agreement Period:                      | 04/12/2022 – 04/11/2026  |  |  |  |  |
| Primary Points of Contact Information: | April Cluess<br>#850-921-3184 / April.cluess@commerce.fl.gov<br>COM - Office of Long-Term Resiliency | Melody Sauerhafer<br>#(863) 452-4410<br><u>msauerhafer@avonpark.city</u><br>Finance Director |  |  |  |
|  |  |  |  |  |  |

## Activity Reporting Period: June 2022

An update of this report shall be submitted to DEO ten (10) calendar days after the end of each month.

#### Section One - Financial Data:

|                              | Amount       | Funds used this period | Funds used to date | Balance Remaining |
|------------------------------|--------------|------------------------|--------------------|-------------------|
| Leverage<br>Funds (A)        | <i>\$0</i>   | <i>\$0</i>             | <i>\$0</i>         | \$0               |
| CDBG-MIT<br>Funds (B)        | \$670,623.00 | <i>\$0</i>             | \$0                | \$670,623.00      |
| TOTAL Project<br>Funds (A+B) | \$670,623.00 | <i>\$0</i>             | \$0                | \$670,623.00      |

### Section Two - Accomplishments within the Past Month:

Progress on the ENVRR 50%. Complete the engineer RFQ.

#### Section Three – Issues or risks that have been faced with resolutions:

None.

Section Four – Projected activities to be completed within the following Month:

Updated 7/24/2023.

| Complete the ENVRR 90%. Advertise the engineering RFQ.  |  |      |  |  |  |  |  |
|---|--|------|--|--|--|--|--|
| Section Five - Required Submissions:  |  |      |  |  |  |  |  |
| <ul> <li>Attachment B - Project Budget</li> <li>Has the Project Budget changed?</li> <li>If answered "Yes", please submit the Rand approval.</li> </ul>   | Yes □  | No ⊠ |  |  |  |  |  |
| <ul> <li>Attachment C - Activity Work Plan</li> <li>Has the Activity Work Plan/Project Time</li> <li>If answered "Yes", please submit the Annual approval.</li> </ul>   | Yes □  | No ⊠ |  |  |  |  |  |
| <ul> <li>Staffing Plan</li> <li>Were there any Staffing changes?</li> <li>If answered "Yes", please submit the Revised Org Chart and Undescriptions.</li> </ul>   | Yes □  | No ⊠ |  |  |  |  |  |
| <ul> <li>Equipment Transfer/Disposal</li> <li>Were there Equipment Transferred/Disposal</li> <li>If answered "Yes", please request a conform and disposition instructions from submit the Equipment Transfer/Disposa</li> </ul> | Yes □  | No ⊠ |  |  |  |  |  |
| Section Six – Construction Updates: <u>(only for GIP and CFHP Agreements)</u>   |  |      |  |  |  |  |  |
| <ul> <li>Have you started construction?</li> <li>If answered "Yes", please answer next</li> </ul>   | <ul> <li>Have you started construction?</li> <li>If answered "Yes", please answer next 3 questions.</li> </ul> |      |  |  |  |  |  |
| <ul><li>Percentage of Overall Construction CUI<br/>(Approximate)</li></ul>  | 0%   | •    |  |  |  |  |  |
| Percentage of Overall Construction EXI<br>month? (Approximate)  | 0%   |      |  |  |  |  |  |
| Have you provided 3 to 5 photos showi<br>month? – If not, please do so  | Yes □  | No ⊠ |  |  |  |  |  |
| This report was prepared by:  J. Corbett Alday/Melody Sauerhafer  | Signature and date:  |      |  |  |  |  |  |