

# CBDG-MIT Grant Monthly Progress Report (MPR)

Grant No. – Sub. Name:	MT039 – City of Avon Park	
Project Title:	Drinking Water Infrastructure Project	
Funding Awarded:	\$670,623.00	
Agreement Period:	01/10/2021 – 01/09/2025	
Primary Points of Contact Information:	April Cluess DEO - Office of Long-Term Resiliency	Melody Sauerhafer 863-452-4410 / msauerhafer@avonpark.city

## Activity Reporting Period: July 2023

An update of this report shall be submitted to DEO ten (10) calendar days after the end of each month.

#### Section One - Financial Data:

	Amount	Funds used this period	Funds used to date	Balance Remaining		
Leverage Funds (A)	0	0	0	0		
CDBG-MIT Funds (B)	\$670,623.00	0	0	\$670,623.00		
TOTAL Project Funds (A+B)	\$670,623.00	0	0	\$670,623.00		

#### Section Two – Accomplishments within the <u>Past</u> Month:

#### A narrative MUST be included

Engineering design 30%. Submitted the FWA and QA/QC policies. Completed Fair Housing activity placing fair housing PSA on the City website. Completed progress meetings with FDEO. No FDEO invoice this period. Council decided to readvertise for Admin services. Readvertisement was delayed due to the need for a meeting with FDEO on RFP requirements.

### Section Three - Issues or risks that have been faced with resolutions:

None

Section Four - Projected activities to be completed within the following Month:

Updated 7/24/2023.

A narrative <u>MUST</u> be included.		
Readvertise admin RFP. Adopt revisions to purchasing policy and submit. 40%	6 Engineering design.	
Section Five - Required Submissions:		
<ul> <li>Attachment B - Project Budget</li> <li>Has the Project Budget changed?</li> </ul>	Yes □	No ⊠
<ul> <li>If answered "Yes", please submit:</li> <li>The Revised Attachment B for review and approval.</li> <li>The explanation for the change.</li> </ul>		
<ul> <li>Attachment C - Activity Work Plan</li> <li>Has the Activity Work Plan/Project Timeline changed?</li> <li>If answered "Yes", please submit:</li> <li>The Revised Attachment C for review and approval.</li> <li>The explanation for the change.</li> </ul>	Yes □	No ⊠
<ul> <li>Staffing Plan</li> <li>Were there any Staffing changes?</li> <li>If answered "Yes", please submit the Revised Staffing Plan which will include the Revised Org Chart and Updated names and Job descriptions.</li> </ul>	Yes □	No ⊠
<ul> <li>Equipment Transfer/Disposal</li> <li>Were there Equipment Transferred/Disposed?</li> <li>If answered "Yes", please request a copy of the Equipment Transfer/Disposal Form and disposition instructions from your grant Manager. Complete and submit the Equipment Transfer/Disposal form.</li> </ul>		No ⊠
Section Six – Construction Updates: (only for GIP and CFHP Agreemen	<u>ts)</u>	,
<ul> <li>Have you started construction?</li> <li>If answered "Yes", please answer next 3 questions.</li> </ul>	Yes □	No ⊠
Percentage of Overall Construction CURRENTLY completed? (Approximate)	%	
Percentage of Overall Construction <b>EXPECTED</b> to be completed next month? (Approximate)	%	
Have you provided 3 to 5 photos showing construction progress for this month? – If not, please do so	is Yes □	No □
This report was prepared by:  J. Corbett Alday, Melody Sauerhafer  Signature and date:		