

# CBDG-MIT Grant Monthly Progress Report (MPR)

Grant No. – Sub. Name:	MT039 – City of Avon Park			
Project Title:	Drinking Water Infrastructure Project			
Funding Awarded:	\$670,623.00			
Agreement Period:	04/12/22- 04/11/26			
Primary Points of Contact Information:	April Cluess Commerce - Office of Long-Term Resiliency	Melody Sauerhafer 863-452-4410 / msauerhafer@avonpark.city		

# Activity Reporting Period: **DECEMBER 2023**

An update of this report shall be submitted to Florida Commerce ten (10) calendar days after the end of each month.

#### Section One - Financial Data:

	Amount	Funds used this period	Funds used to date	Balance Remaining		
Leverage Funds (A)	0	0	0	0		
CDBG-MIT Funds (B)	\$670,623.00	<i>\$0</i>	\$102,650.00	\$567,973.00		
TOTAL Project Funds (A+B)	\$670,623.00	<i>\$0</i>	\$102,650.00	\$567,973.00		

## Section Two – Accomplishments within the <u>Past</u> Month:

### A narrative MUST be included

The engineer is combining the Controls and the Chlorine design for rebid to try and attract bidders. Permits are in process. The asbestos cement pipe replacement plans and specs are 90% complete and under review. Grant administration proposals under review. Progress meetings on teams with Commerce are being completed. A Commerce invoice is not expected this period. A fair housing activity was completed by placing fair housing colouring books in the library.

#### Section Three – Issues or risks that have been faced with resolutions:

Section Four – Projected activities to be completed within the following Month:

Updated 7/24/2023.

A narrative <u>MUST</u> be included.							
Readvertise the WWTF improvements. Complete evaluation of grant admin proposals. Complete review of asbestos Cement pipe replacement plans. Work on permits.							
Section Five - Required Submissions:							
<ul> <li>Attachment B - Project Budget</li> <li>Has the Project Budget changed?</li> <li>If answered "Yes", please submit:</li> <li>The Revised Attachment B for review and</li> <li>The explanation for the change.</li> </ul>	Yes □	No ⊠					
<ul> <li>Attachment C - Activity Work Plan</li> <li>Has the Activity Work Plan/Project Timeline changed</li> <li>If answered "Yes", please submit:</li> <li>The Revised Attachment C for review and</li> <li>The explanation for the change.</li> </ul>	Yes □	No ⊠					
<ul> <li>Staffing Plan</li> <li>Were there any Staffing changes?</li> <li>If answered "Yes", please submit the Revised Staffing include the Revised Org Chart and Updated name descriptions.</li> </ul>	Yes □	No ⊠					
<ul> <li>Equipment Transfer/Disposal</li> <li>Were there Equipment Transferred/Disposed?</li> <li>If answered "Yes", please request a copy of the Equipment Transfer/Disposal form.</li> </ul>	Yes □	No ⊠					
Section Six – Construction/Plan Updates: (APPLIES to ALL MIT Agreements)							
<ul> <li>Have you started Construction (CFHP/GIP) or Plan D</li> <li>If answered "Yes", please answer next 3 questions.</li> </ul>	Have you started Construction (CFHP/GIP) or Plan Development (GPS)?  ➤ If answered "Yes", please answer next 3 questions.						
<ul> <li>Percentage of Overall Construction/Plan CURRENTL (Approximate)</li> </ul>	Percentage of Overall Construction/Plan <b>CURRENTLY</b> completed? (Approximate)		%				
Percentage of Overall Construction/Plan EXPECTED month? (Approximate)	Percentage of Overall Construction/Plan <b>EXPECTED</b> to be completed next month? (Approximate)						
Have you provided 3 to 5 photos showing Constructi Activities (Outreach meetings, etc) progress for th please do so	Yes □	No ⊠					
This report was prepared by:  J. Corbett Alday/Melody Sauerhafer  Signature	and date:						