



AVIATION GRANT PROGRAM PROJECT MONITORING STATUS REPORT

INST	RUCTIONS: Airport Spo	nsor (AGENCY) or designated	representative to complete t	his form. ress report or FAA Progress Report documents				
AIRP	ORT NAME of Avon Park	DATES OF REPO	RT PERIOD	FDOT FINANCIAL PROJECT NO. 448711-1-94-01				
		on Park Executive Airport (A	VO) - FBO/Terminal Apron I	Rehabilitation				
	IICE ATTACHED: ⊠ No □ N/A □	FAA PROGRESS Yes □ No ☑	REPORT ATTACHED: N/A □	OTHER PROGRESS REPORT ATTACHED: Yes □ No □ N/A ☒				
PHO	TOS ATTACHED: □ No ⊠ N/A □	PROJECT NOTIC 12/5/2022	E-TO-PROCEED DATE	ESTIMATED PROJECT COMPLETION DATE 6/30/2023				
TOTA	AL PROJECT COST	GRANT FUNDS E \$209,497.18	EXPENDED TO DATE	GRANT FUNDS REMAINING \$32,095.72				
1. PR	ROJECT STATUS project has achieved so	ubstantial completion of the c	ontract work as of 6/30/202	3.				
Fort	2. WORK COMPLETED OR IN PROGRESS THIS PERIOD (use a separate sheet of paper if more space is needed) For the reporting period, no work was completed by the Contractor as material cure time (seal coat) was required to elapse prior to application of final markings.							
3. WORK ANTICIPATED FOR NEXT PERIOD (use a separate sheet of paper if more space is needed) For the next progress period, the Contractor will complete all punch-list items, including application of final markings, as identified during the substantial completion walkthrough and submit close-out documentation in accordance with the Contract Documents.								
4. PF NA	ROBLEM AREAS/OTHER	COMMENTS (Plan revisions,	changes in specifications, de	lays, difficulties, etc., and actions taken)				
-	I certify that the in	AIRPORT SPONSOR formation provided above is to	(AGENCY) OR DESIGNATED rue and correct per the terms	REPRESENTATIVE of the Public Transportation Grant Agreement.				
PORT	DATE	PRINTED NAME AND TITLE	* SIGI	NATURE *				
AIRPO	09/18//2023		Sauerhafer, Finance Director Muldy Sourchof					
	* Only the Airport Sponso	* Only the Airport Sponsor or Designated Representative may sign this form. A non-Airport Sponsor employee (e.g., consultant) cannot sign this form.						
TC	COMMENTS/NOTES							
FDOT	VERIFICATION DATE	SITE VISIT Yes No N/A	DISTRICT AVIATION COOF	DINATOR PRINTED NAME				
	DISTRICT AVIATION C	COORDINATOR SIGNATURE						

Distribution: Project File

			u	voice Summ	arv Breakdo	Invoice Summary Breakdown - Grant Waiver	Vaiver		
FDOT Invoice No.:	No.:	3							
Airport:		Avon Park Executive Airport	e Airport						
FDOT FM No.:		448711-1-94-01							
FDOT Contract No.: Project Description:	ct No.: iption:	G2C70 Avon Park Executive Airport Apron	e Airport Apron Re	Rehabilitation and Expansion	Expansion				
Š	Vendor Invoices Paid	es Paid							
Vendor	Invoice No.	Payment Amount	FAA (90%)	FDOT (10%)	FDOT 100%			Cal	Calculation Check
Kimley Horn		\$31,668.25	\$28,501.43	\$3,166.83		i v		ir	\$31,668.25
Kimlev Horn	25253434	\$13,734.41	\$12,360.97	\$1,373.44					\$13,734.41
Aiax Paving	4	\$78,358.50	\$70,522.65	\$7,835.85					\$78,358.50
Ajax Paving	5	\$30,661.49	\$27,595.34	\$3,066.15					\$30,661.49
0									\$0.00
									\$0.00
									\$0.00
									\$0.00
									\$0.00
									\$0.00
									\$0.00
									\$0.00
					×				\$0.00
									\$0.00
									\$0.00
									\$0.00
									\$0.00
									\$0.00
									\$0.00
									\$0.00
									\$0.00
									\$0.00
Totals		\$154,422.65	\$138,980.39	\$15,442.27					\$154,422.65
							Total FDOT Share		\$15,442.27





AVIATION GRANT PROGRAM PROJECT INVOICE FORM

INSTRUCTIONS: This form will be submitted in addition to the normal sponsor invoice submission documentation.

Recipient Name:	1	Address: 110 E. Main Stre	eet	
City of Avon Park		City, State, Zip: Avon Park, Florida 33825		
Bill To:	Invoice No.:	3	FM Number:	
Florida Department of Transportation	Invoice Period:	5/1/23 to 07/20/23	FM Number:	
Dawn Gallon	Contract No.:	G2C70	Allowable Cost Incurred:	
P.O. Box 1249	Amendment No.:		FDOT Grant / Match Amount:	
Bartow, FL 33831-1249	. Project:	448711-1-94-01		

Project Phases	Total FDOT Grant Amount by Project Phase	Total Previous Amount Paid for FDOT Grant	Current Invoice Amount Requested for FDOT Grant	Remaining FDOT Grant Balance
Land Acquisition	\$	\$	\$	\$ 0.00
Planning	\$	\$	\$	\$ 0.00
Environmental/Design/Construction	\$267,374.00	\$214,708.47	\$15,442.27	\$37,223.26
Capital Equipment	\$	\$	\$	\$ 0.00
Match to Direct Federal Funding	\$	\$	\$	\$ 0.00
	\$	\$	\$	\$ 0.00
	\$	\$	\$	\$ 0.00
Totals:	\$267,374.00	\$214,708.47	\$15,442.27	\$37,223.26

Note: The cost and amounts shown on this invoice form are reflective of the values shown in the Agreement, Exhibit "B", Schedule of Financial Assistance.

AIRPORT SPONSOR (AGENCY) OR DESIGNATED REPRESENTATIVE

I certify that the information provided above is true and correct per the terms of the Public Transportation Grant Agreement.

Finance Director	
Title	
09/18/2023	
Date	
	Title 09/18/2023

For information regarding this invoice, please contact (Name, Phone No.): 863-452-4410

Distribution: Project File

^{*} Only the Airport Sponsor or Designated Representative may sign this form. A non-Airport Sponsor employee (e.g., consultant) cannot sign this form.