

Meredith Ivey
ACTING SECRETARY

# CBDG-MIT Grant Monthly Progress Report (MPR)

| Grant No Sub. Name:                    | I0122 – City of Avon Park                            |  |  |  |
|--|--|--|--|--|
| Project Title:                         | Fire Station Hardening                               |  |  |  |
| Funding Awarded:                       | \$894,087.00   |  |  |  |
| Agreement Period:                      | 01/10/2021 – 01/09/2025                              |  |  |  |
| Primary Points of Contact Information: | April Cluess<br>DEO - Office of Long-Term Resiliency | Melody Sauerhafer<br>863-452-4410<br>msauerhafer@avonpark.city |  |  |

# Activity Reporting Period: March 2023

An update of this report shall be submitted to DEO ten (10) calendar days after the end of each month.

#### Section One - Financial Data:

|                           | Amount       | Funds used this period | Funds used to date | Balance<br>Remaining |  |
|---------------------------|--------------|------------------------|--------------------|----------------------|--|
| Leverage Funds (A)        | 0            | 0                      | 0                  | 0                    |  |
| CDBG-MIT Funds<br>(B)     | \$894,087.00 | 0                      | 0                  | \$894,087.00         |  |
| TOTAL Project Funds (A+B) | \$894,087.00 | 0                      | 0                  | \$894,087.00         |  |

## Section Two - Accomplishments within the Past Month:

## A narrative MUST be included

Approval of engineering procurement received. Readvertised for admin services. Begin negotiating with engineering firm for contract.

#### Section Three - Issues or risks that have been faced with resolutions:

| None.   |       |      |  |  |  |  |
|---|-------|------|--|--|--|--|
| Section Four – Projected activities to be completed within the following Month:   |       |      |  |  |  |  |
| A narrative MUST be included  |       |      |  |  |  |  |
| Contract for engineering services. Receive admin proposals and evaluate them.   |       |      |  |  |  |  |
| Section Five - Required Submissions:  |       |      |  |  |  |  |
| <ul> <li>Attachment B - Project Budget</li> <li>Has the Project Budget changed?</li> <li>If answered "Yes", please submit the Revised Attachment B for review and approval.</li> </ul>  | Yes □ | No ⊠ |  |  |  |  |
| <ul> <li>Attachment C - Activity Work Plan</li> <li>Has the Activity Work Plan/Project Timeline changed?</li> <li>If answered "Yes", please submit the Revised Attachment C for review and approval.</li> </ul>   | Yes □ | No ⊠ |  |  |  |  |
| <ul> <li>❖ Staffing Plan</li> <li>➤ Were there any Staffing changes?</li> <li>➤ If answered "Yes", please submit the Revised Staffing Plan which will include the Revised Org Chart and Updated names and Job descriptions.</li> </ul>  | Yes □ | No ⊠ |  |  |  |  |
| <ul> <li>❖ Equipment Transfer/Disposal</li> <li>➤ Were there Equipment Transferred/Disposed?</li> <li>➤ If answered "Yes", please request a copy of the Equipment         Transfer/Disposal Form and disposition instructions from your         grant Manager. Complete and submit the Equipment         Transfer/Disposal form.</li> </ul> | Yes □ | No ⊠ |  |  |  |  |
|   |       |      |  |  |  |  |
| This report was prepared by:  J. Corbett Alday/Melody Sauerhafer  Signature and date:   |       |      |  |  |  |  |