

CBDG-MIT Grant Monthly Progress Report (MPR)

Grant No. – Sub. Name:	I0122 – City of Avon Park		
Project Title:	Fire Station Hardening		
Funding Awarded:	\$894,087.00		
Agreement Period:	04/12/2022 – 04/11/2026		
Primary Points of Contact Information:	April Cluess #850-921-3184 / April.cluess@commerce.fl.gov COM - Office of Long-Term Resiliency	Melody Sauerhafer #(863) 452-4410 msauerhafer@avonpark.city Finance Director	

Activity Reporting Period: August 2022

An update of this report shall be submitted to DEO ten (10) calendar days after the end of each month.

Section One - Financial Data:

	Amount	Funds used this period	Funds used to date	Balance Remaining	
Leverage Funds (A)	\$0	<i>\$0</i>	\$0	\$0	
CDBG-MIT Funds (B)	\$894,087.00	\$0	\$0	\$894,087.00	
TOTAL Project Funds (A+B)	\$894,087.00	\$0	\$0	\$894,087.00	

Section Two – Accomplishments within the <u>Past</u> Month:

Progress on the ENVRR is complete. No proposals were received for engineering. The City is going back out for RFP.

Castian Th			at have been	facad with	
Section in	<u> </u>	or ricke in	ai nave neen	TACED WITH	rachilitione

None.

Section Four – Projected activities to be completed within the following Month:

Updated 7/24/2023.

Final signed ENVRR submitted to FDEO. Readvertise and receive the RFP for engineering.					
Section Five - Required Submissions:					
 Attachment B - Project Budget Has the Project Budget changed? If answered "Yes", please submit the Rand approval. 	Yes □	No ⊠			
 Attachment C - Activity Work Plan Has the Activity Work Plan/Project Time If answered "Yes", please submit the Annual approval. 	Yes □	No ⊠			
 Staffing Plan Were there any Staffing changes? If answered "Yes", please submit the Revised Org Chart and Undescriptions. 		Yes □	No ⊠		
 Equipment Transfer/Disposal Were there Equipment Transferred/Disposed? If answered "Yes", please request a copy of the Equipment Transfer/Disposal Form and disposition instructions from your grant Manager. Complete and submit the Equipment Transfer/Disposal form. 		Yes □	No ⊠		
Section Six – Construction Updates: <u>(only for GIP and CFHP Agreements)</u>					
 Have you started construction? If answered "Yes", please answer next 3 questions. 		Yes □	No ⊠		
 Percentage of Overall Construction CURRENTLY completed? (Approximate) 		0%			
Percentage of Overall Construction EXPECTED to be completed next month? (Approximate)		0%			
Have you provided 3 to 5 photos showing construction progress for this month? – If not, please do so		Yes □	No ⊠		
This report was prepared by: J. Corbett Alday/Melody Sauerhafer	Signature and date:				