

Please remit payment electronically to:

Account Name: KIMLEY-HORN AND ASSOCIATES, INC.
Bank Name and Address: WELLS FARGO BANK, N.A., SAN FRANCISCO, CA 94163
Account Number: 2073089159554
ABA#: 121000248

If paying by check, please remit to:

KIMLEY-HORN AND ASSOCIATES, INC.
P.O. BOX 932520
ATLANTA, GA 31193-2520

CITY OF AVON PARK
ATTN: MELODY SAUERHAER
2301 US 27 SOUTH
AVON PARK, FL 33825

Invoice No: 046464021-1123
Invoice Date: Nov 30, 2023
Invoice Amount: \$12,250.00
Project No: 046464021
Project Name: AC WATER MAIN REPLACEMENT
Project Manager: TONDREAU, JAMISON
Client Reference: MSA10142019
IPO 16

Federal Tax Id: 56-0885615
For Services Rendered through Nov 30, 2023
November 1, 2023 - November 30, 2023

LUMP SUM

KHA Ref # 046464021.1-26754876

Description	Contract Value	% Complete	Amount Earned to Date	Previous Amount Billed	Current Amount Due
TASK 1 - SITE VISIT, DATA COLLECTION, SURVEY, SUE & MEETINGS	40,500.00	100.00%	40,500.00	40,500.00	0.00
TASK 2 - CONTROL PANEL & SCADA MODIFICATIONS - DESIGN PHASE	13,000.00	100.00%	13,000.00	13,000.00	0.00
TASK 3 - CHLORINE SYSTEM IMPROVEMENTS - DESIGN PHASE	23,000.00	90.00%	20,700.00	18,400.00	2,300.00
TASK 4 - AC WATER MAIN REPLACEMENT - DESIGN PHASE	45,000.00	80.00%	36,000.00	27,000.00	9,000.00
TASK 5 - PERMITTING	9,500.00	10.00%	950.00	0.00	950.00
TASK 6 - BIDDING AND AWARD	15,000.00	25.00%	3,750.00	3,750.00	0.00
Subtotal	146,000.00	78.70%	114,900.00	102,650.00	12,250.00
Total LUMP SUM					12,250.00

Total Invoice: \$12,250.00

J. L. Skelton
water