

Dane Eagle SECRETARY

CBDG-MIT Grant Monthly Progress Report (MPR)

Grant No Sub. Name:	IR122- City of Avon Park		
Project Title:	Fire Station Hardening		
Funding Awarded:	\$894,087.00		
Agreement Period:	01/10/2021 - 01/09/2025		
Primary Points of Contact Information:	Kaitlyn Webb FDEO	Melody Sauerhafer 863-452-4410 msauerhafer@avonpark.city	

Activity Reporting Period: December 2022

An update of this report shall be submitted to DEO ten (10) calendar days after the end of each month.

Section One - Financial Data:

	Amount	Funds used this period	Funds used to date	Balance Remaining
Leverage Funds (A)	0	0	0	0
CDBG-MIT Funds (B)	\$894,087.00	0	0	\$894,087.00
TOTAL Project Funds (A+B)	\$894,087.00	0	0	\$894,087.00

Section Two - Accomplishments within the Past Month:

Ranked engineering proposals. Award engineering services. Submittal of engineering procurement to ${\sf FDEO}$.

Section Three - Issues or risks that have been faced with resolutions:

None.					
Section Four - Projected activities to be completed within the following Month:					
10% engineering design					
Section Five – Required Submissions:					
 Attachment B - Project Budget Has the Project Budget changed? If answered "Yes", please submit the Revised Attachment B. 	Yes □	No ⊠			
 Attachment C - Activity Work Plan Has the Activity Work Plan changed? If answered "Yes", please submit the Revised Attachment C. 	Yes □	No ⊠			
 Timeline (Milestones) for Implementation Has the Timeline changed? If answered "Yes", please submit the Detailed Timeline (Milestones). 	Yes □	No ⊠			
 Staffing Plan Were there any Staffing changes? If answered "Yes", please submit the Revised Staffing Plan which will include the Revised Org Chart and Updated names and Job descriptions. 	Yes □	No ⊠			
 ❖ Equipment Transfer/Disposal ➤ Were there Equipment Transferred/Disposed? ➤ If answered "Yes", please request a copy of the Equipment Transfer/Disposal Form and disposition instructions from your grant Manager. Complete and submit the Equipment Transfer/Disposal form. 	Yes □	No ⊠			
This report was prepared by: Signature and date:	A.				