

# CBDG-MIT Grant Quarterly Progress Report (QPR)

Grant No Sub. Name:	I0122 – City of Avon Park		
Project Title:	Fire Station Hardening		
Funding Awarded:	\$894,087.00		
Agreement Period:	04/06/2022 – 4/5/2026		
Primary Points of Contact Information:	April Cluess Commerce- Office of Long-Term Resiliency	Melody Sauerhafer 863-452-4410 msauerhafer@avonpark.city	

Activity Reporting Period: October 1, 2023 – December 31, 2023

An update of this report shall be submitted to Florida Commerce ten (10) calendar days after the end of each quarter.

### Section One - Financial Data:

	Amount	Funds used this period	Funds used to date	Balance Remaining	
Leverage Funds (A)	0	0	0	0	
CDBG-MIT Funds (B)	\$894,087.00	\$43,050	\$43,050	\$851,037.00	
TOTAL Project Funds (A+B)	\$894,087.00	\$43,050	\$43,050	\$851,037.00	

## Section Two – Accomplishments within the Past Quarter:

## A narrative MUST be included.

The Fair Housing Activity was completed by placing fair housing coloring books in the library. Commerce progress team meetings were completed. The 100% plan and specs were submitted to the City for comment. The plans were completed. Bid documents in development. The grant administration RFP is being evaluated. There were no ADA/Fair Housing/EEO complaints this period.

#### Section Three – Issues or risks that have been faced with resolutions:

Updated 9/08/2023.

Section Four – Projected activities to be completed within the following Quarter:				
A narrative MUST be included.				
Develop bid documents. Advertise for bids. Complete evaluation of the admin proposals. Completed next quarter fair housing. Complete Commerce teams progress calls. Complete RFF1.				
Section Five – Required Submissions (Attachments - A(3)(M), D(18), E(9)	5), F) <b>:</b>			
<ul> <li>Staffing Plan</li> <li>Were there any Staffing changes since last Quarter?</li> <li>If answered "Yes", please submit the Updated Org. Chart.</li> </ul>	Yes □	No ⊠		
<ul> <li>Fair Housing (Attachment F)</li> <li>Do you Certify that City of Avon Park will "affirmatively further fair housing" in its community?</li> <li>Have you already submitted to Florida Commerce a copy of your Fair Housing resolution or ordinance?</li> <li>If answered "Yes", please skip the next bullet point.</li> <li>If answered "No", please submit with this Report a copy of the Sub-Recipient's fair housing resolution or ordinance.</li> <li>Submit, in the box below, the name and contact information of the Fair Housing Coordinator.</li> <li>Provide a copy of the published Fair Housing Coordinator's contact information from the newspaper where listed OR provide, in the box below, the email address for the home page of the Sub-Recipient's website.</li> <li>Establish a system (spreadsheet) to log all fair housing calls and submit to Florida Commerce GM on a quarterly basis.</li> <li>Submit to Florida Commerce GM support documentation (as proof) for fair housing activities conducted each quarter.</li> <li>Submit to Florida Commerce GM a copy of the fair housing poster displayed in the Sub-Recipient's office each quarter.</li> <li>The Sub-Recipient shall document its fair housing activities by keeping photographs, newspaper articles, sign-in sheets and copies of handouts in their CDBG-MIT project file and include information about the activities in the comment section of each QPR.</li> </ul>	Yes 🗵 Yes 🗵 No 🗆	This is a condition for receipt of CDBG-MIT funds.		

Name and contact information of City of Avon Park Fair Housing Coordinator:		
Christian Hardman chardman@avonpark.city		
Email address for the home page of the Sub-Recipient's website. https://www.avonpark.city/		
❖ Equal Employment Opportunity (EEO) (Attachment F)		
<ul> <li>Do you Certify that the City of Avon Park and the contractors, subcontractors, subrecipients and consultants that it hires with CDBG-MIT funds will abide by the Equal Employment Opportunity (EEO) Laws of the United States?</li> <li>Have you already submitted to Florida Commerce a copy of your EEO resolution or ordinance?</li> <li>If answered "Yes", please skip the next bullet point.</li> <li>If answered "No", please submit with this Report a copy of the Sub-Recipient's EEO resolution or ordinance.</li> <li>Submit, in the box below, the name and contact information of the EEO Coordinator.</li> <li>Provide a copy of the published EEO Coordinator's contact information from the newspaper where listed OR provide, in the box below, the email address for the home page of the Sub-Recipient's website.</li> <li>Establish a system (spreadsheet) to log all EEO calls and submit to Florida Commerce GM on a quarterly basis.</li> <li>Submit to Florida Commerce GM the list of certified minority-owned business enterprises (MBE) and women-owned business enterprises (WBE) that the Sub-Recipient uses to solicit bids on CDBG-MIT funded construction activities.</li> <li>The Sub-Recipient will keep all EEO information in their CDBG-MIT project file as well as submitting the information on a quarterly basis in the QPR.</li> </ul>	Yes 🛭 No 🗆  Ves 🗷 No 🗆	This is a condition for receipt of CDBG-MIT funds.

	>	Name and contact information of City of Avon Park EEO Coordinator:		
		Christian Hardman chardman@avonpark.city		
,		Email address for the home page of the Sub-Recipient's website. https://www.avonpark.city/		
*		ection 504 and the Americans with Disabilities Act ADA) (Attachment F)		
	>	Do you Certify that the City of Avon Park provides access to all federally funded activities to all individuals, regardless of handicap?	Yes ⊠	This is a condition for
	<i>&gt;</i>	<ul> <li>Have you already submitted to Florida Commerce a copy of your Fair Housing resolution or ordinance?</li> <li>If answered "Yes", please skip the next bullet point.</li> <li>If answered "No", please submit with this Report a copy of the Sub-Recipient's Section 504/ADA resolution or ordinance.</li> <li>Submit, in the box below, the name and contact information of the Section 504/ADA Coordinator.</li> <li>Provide a copy of the published Section 504/ADA Coordinator's contact information from the newspaper where listed OR provide, in the box below, the email address for the home page of the Sub-Recipient's website.</li> <li>Establish a system (spreadsheet) to log all Section 504/ADA calls and submit to Florida Commerce GM on a quarterly basis.</li> <li>The Sub-Recipient will keep all Section 504/ADA information in their CDBG-MIT project file as well as submitting the information on a quarterly basis in the QPR.</li> </ul>	Yes 🛛 No 🗆	receipt of CDBG-MIT funds.
	>	Name and contact information of the City of Avon Park Section 504/ADA Coordinator:		
		Christian Hardman chardman@avonpark.city		
,		Email address for the home page of the Sub-Recipient's website. https://www.avonpark.city/		

❖ Section 3 (Attachments F, G(6))			
<ul> <li>Did the City of Avon Park and the contra subrecipients and consultants that it hire low- and moderate-income residents for exist on CDBG-MIT-funded projects in th</li> </ul>	es, have hired qualified any job openings that	Yes □	No ⊠
<ul> <li>If answered "Yes", please submit a report following:         <ul> <li>The total number of labor hours workers.</li> <li>The total number of labor hours workers.</li> </ul> </li> <li>The total number of labor hours workers.</li> <li>If Section 3 benchmarks are not qualitative efforts must be reportequired by 24 CFR §75.25(b).</li> </ul>	rked. rked by Section 3 rked by Targeted Section t met, the subrecipient's		
<ul> <li>❖ Construction Documentation (If Construction is part of the Project)</li> <li>➤ Is FULL Environmental Review completed and Approved?         If answered "Yes", please take photographs or video of all activity locations prior to initiating any construction and submit with your QPR. As the construction progresses, additional photography or videography shall document the ongoing improvements and be submitted quarterly.     </li> </ul>		Yes ⊠	No □
<ul> <li>❖ Equipment Tracking (If Construction is part of the Project)</li> <li>➤ Any Equipment purchased specifically for this project?         If answered "Yes", please submit an up-to-date         Equipment Inventory Tracking Log listing the current         equipment inventory, equipment service dates, etc. for monitoring purposes     </li> </ul>		Yes □	No ⊠
<ul> <li>Estimated <u>construction</u> start date</li> </ul>		04/01/2024	
<ul> <li>Estimated <u>expenditure</u> date</li> <li>Date Sub. is estimating submission of 1<sup>st</sup> Invoice (or next invoice) to Florida Commerce.</li> </ul>		04/01/24	
This report was prepared by:  J. Corbett Alday/Melody Sauerhafer	Signature and date:		