

Dane Eagle SECRETARY

## CBDG-MIT Grant Quaterly Progress Report (QPR)

Grant No Sub. Name:	MT039-City of Avon Park	
Project Title:	Drinking Water Infrastructure Project \$670,623.00 01/10/2021 - 01/09/2025	
Funding Awarded:		
Agreement Period:		
Primary Points of Contact Information:	Kaitlyn Webb DEO - Office of Long-Term Resiliency	Melody Sauerhafer 863-452-4410 msauerhafer@avonpark.city

## Activity Reporting Period: OCTOBER - DECEMBER 2022

An update of this report shall be submitted to DEO ten (10) calendar days after the end of each month.

## Section One - Financial Data:

	Amount	Funds used this period	Funds used to date	Balance Remaining
Leverage Funds (A)	0	0	0	0
CDBG-MIT Funds (B)	\$670,623.00	0	0	\$670,623.00
TOTAL Project Funds (A+B)	\$670,623.00	0	0	\$670,623.00

## Section Two - Accomplishments within the Past Quarter:

Readvertised engineering RFP and received proposals. Ranked proposals and council approval. Submit the engineer procurement to FDEO for approval.

Section Three - Issues or risks that have been faced with resolutions:

No	None.						
Se	Section Four – Projected activities to be completed within the following Quarter:						
100000		ted engineering services agreement. Start design.	<u> </u>	ii teri			
Se	ctio	on Five - Required Submissions (Attachments - A(3)(M), D(18), E(	5), F) <b>:</b>				
*		affing Plan Were there any Staffing changes since last Quarter?  If answered "Yes", please submit the Updated Org. Chart.	Yes □	No ⊠			
*	Fa	ir Housing (Attachment F)					
	>	Do you Certify that the City of Avon Park will "affirmatively further fair housing" in its community?	Yes ⊠	This is a condition for receipt of			
		<ul> <li>Submit with this Report a copy of the Sub-Recipient's fair housing resolution or ordinance.</li> <li>Submit, in the box below, the name and contact information</li> </ul>		CDBG-MIT funds.			
		of the Fair Housing Coordinator.  Provide a copy of the published Fair Housing Coordinator's contact information from the newspaper where listed OR provide, in the					
		box below, the email address for the home page of the Sub- Recipient's website.  > Establish a system (spreadsheet) to log all fair housing calls and					
		submit to DEO GM on a quarterly basis.  Submit to DEO GM support documentation (as proof) for fair housing activities conducted each quarter.					
		<ul> <li>Submit to DEO GM a copy of the fair housing poster displayed in the Sub-Recipient's office each quarter.</li> </ul>					
		<ul> <li>The Sub-Recipient shall document its fair housing activities by keeping photographs, newspaper articles, sign-in sheets and copies of handouts in their CDBG-MIT project file and include information about the activities in the comment section of each QPR.</li> </ul>					

	>	Name and contact information of the City of Avon Park Fair Housing Coordinator:		
	Chi	ristian Hardman, City Clerk	= =	
	> 1	Email address for the home page of the Sub-Recipient's website.		
	(	chardman@avonpark.city		
*	Equ	ual Employment Opportunity (EEO) (Attachment F)		
	<b>&gt;</b>	Do you Certify that the City of Avon Park and the contractors, subcontractors, subrecipients and consultants that it hires with CDBG-MIT funds will abide by the Equal Employment Opportunity (EEO) Laws of the United States.?	Yes ⊠	This is a condition for receipt of CDBG-MIT funds.
		Submit with this Report a copy of the Sub-Recipient's EEO resolution or ordinance.		, and
		Submit, in the box below, the name and contact information of the EEO Coordinator.		
		Provide a copy of the published EEO Coordinator's contact information from the newspaper where listed OR provide, in the box below, the email address for the home page of the Sub- Recipient's website.		
		Establish a system (spreadsheet) to log all EEO calls and submit to DEO GM on a quarterly basis.		
		Submit to DEO GM the list of certified minority-owned business enterprises (MBE) and women-owned business enterprises (WBE) that the Sub-Recipient uses to solicit bids on CDBG-MIT funded construction activities.		
	;	The Sub-Recipient will keep all EEO information in their CDBG- MIT project file as well as submitting the information on a quarterly basis in the QPR.		
>		lame and contact information of the City of Avon Park		
	Chri	stian Hardman, City Clerk		
*	N	mail address for the home page of the Sub-Recipient's vebsite.		

( )	Section 504 and the Americans with Disabilities Act (ADA)  Attachment F)		
A	Do you Certify that the City of Avon Park provides access to all federally funded activities to all individuals, regardless of handicap?	Yes ⊠	This is a condition for receipt of
	Submit with this Report a copy of the Sub-Recipient's Section 504/ADA resolution or ordinance.	$\boxtimes$	CDBG-MIT funds.
	Submit, in the box below, the name and contact information of the Section 504/ADA Coordinator.		
	Provide a copy of the published Section 504/ADA Coordinator's contact information from the newspaper where listed OR provide, in the box below, the email address for the home page of the Sub-Recipient's website.		
	Establish a system (spreadsheet) to log all Section 504/ADA calls and submit to DEO GM on a quarterly basis.		
	> The Sub-Recipient will keep all Section 504/ADA information in their CDBG-MIT project file as well as submitting the information on a quarterly basis in the QPR.		
) Ch	Section 504/ADA Coordinator:		
	Name and contact information of the City of Avon Park Section 504/ADA Coordinator:  nristian Hardman  Email address for the home page of the Sub-Recipient's website.		
Cł	Section 504/ADA Coordinator:  nristian Hardman  Email address for the home page of the Sub-Recipient's		
Cł	Section 504/ADA Coordinator:  Arristian Hardman  Email address for the home page of the Sub-Recipient's website.		
Cł	Section 504/ADA Coordinator:  Arristian Hardman  Email address for the home page of the Sub-Recipient's website.  chardman@avonpark.city	Yes □	No ⊠
Cł	Section 504/ADA Coordinator:  nristian Hardman  Email address for the home page of the Sub-Recipient's website.  chardman@avonpark.city  ection 3 (Attachments F, G(6))  Did the City of Avon Park and the contractors, subcontractors, subrecipients and consultants that it hires, have hired qualified low- and moderate-income residents for any job openings that	Yes □	No ⊠

<ul> <li>Construction Documentation (If Construction is part of the Project)         <ul> <li>Is FULL Environmental Review completed and Approved?</li> <li>If answered "Yes", please take photographs or video of all activity locations prior to initiating any construction and submit with your QPR. As the construction progresses, additional photography or videography shall document the ongoing improvements and be submitted quarterly.</li> </ul> </li> <li>Equipment Tracking (If Construction is part of the Project)         <ul> <li>Any Equipment purchased specifically for this project?</li> <li>If answered "Yes", please submit an up-to-date Equipment Inventory Tracking Log listing the current equipment inventory, equipment service dates, etc. for monitoring purposes.</li> </ul> </li> <li>Estimated construction start date         <ul> <li>Date Sub. is estimating submission of 1st Invoice to DEO.</li> </ul> </li> </ul>			
<ul> <li>Any Equipment purchased specifically for this project?</li> <li>If answered "Yes", please submit an up-to-date Equipment         Inventory Tracking Log listing the current equipment inventory,         equipment service dates, etc. for monitoring purposes.</li> <li>★ Estimated construction start date</li> <li>★ Estimated expenditure start date</li> </ul>	<ul> <li>Is FULL Environmental Review completed <u>and</u> Approved?</li> <li>If answered "Yes", please take photographs or video of all activity locations <u>prior</u> to initiating any construction and submit with your QPR. As the construction progresses, additional photography or videography shall document the <u>ongoing</u> improvements and he</li> </ul>	Yes ⊠	No □
★ Estimated expenditure start date	<ul> <li>Any Equipment purchased specifically for this project?</li> <li>If answered "Yes", please submit an up-to-date Equipment Inventory Tracking Log listing the current equipment inventory.</li> </ul>	Yes □	No ⊠
<ul> <li>Estimated expenditure start date</li> <li>▶ Date Sub. is estimating submission of 1<sup>st</sup> Invoice to DEO.</li> </ul> 1/3/2023	Estimated construction start date	1/1/2024	
	Estimated expenditure start date  ➤ Date Sub. is estimating submission of 1 <sup>st</sup> Invoice to DEO.	1/3/2023	
Thi		If answered "Yes", please take photographs or video of all activity locations prior to initiating any construction and submit with your QPR. As the construction progresses, additional photography or videography shall document the ongoing improvements and be submitted quarterly.    Equipment Tracking (If Construction is part of the Project)	Is FULL Environmental Review completed and Approved?  If answered "Yes", please take photographs or video of all activity locations prior to initiating any construction and submit with your QPR. As the construction progresses, additional photography or videography shall document the ongoing improvements and be submitted quarterly.  Equipment Tracking (If Construction is part of the Project)  Any Equipment purchased specifically for this project?  If answered "Yes", please submit an up-to-date Equipment Inventory Tracking Log listing the current equipment inventory, equipment service dates, etc. for monitoring purposes.  Estimated construction start date  Date Sub. is estimating submission of 1st Invoice to DEO.  Signature and date: